



Legislation Details (With Text)

File #:	22-842	Version:	1
Type:	Report	Status:	Agenda Ready
File created:	8/18/2022	In control:	REGULAR CITY COUNCIL AND HOUSING AUTHORITY*
On agenda:	9/6/2022	Final action:	
Title:	ACCEPTANCE OF THE CITYWIDE PARKWAY PROJECT - MAINTENANCE ZONES 6 AND 7, CITY PROJECT NO. 20-07		
Sponsors:			
Indexes:			
Code sections:			
Attachments:	1. Agenda Report, 2. 1. Final Cost Report		

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

TITLE:

ACCEPTANCE OF THE CITYWIDE PARKWAY PROJECT - MAINTENANCE ZONES 6 AND 7, CITY PROJECT NO. 20-07

DEPARTMENT: PUBLIC WORKS DEPARTMENT/ENGINEERING DIVISION

PRESENTED BY: RAJA SETHURAMAN, PUBLIC WORKS DIRECTOR

CONTACT INFORMATION: SEUNG YANG, P.E., CITY ENGINEER, (714) 754-5633

RECOMMENDATION:

Staff recommends the City Council:

1. Accept the work performed by Nationwide Contracting Services, Inc. dba Nationwide General Construction Services ("Nationwide"), for the Citywide Parkway Project - Maintenance Zones 6 and 7, Project, City Project No. 20-07, and authorize the City Clerk to file the Notice of Completion.
2. Authorize the City Manager to release the retention monies thirty-five (35) days after the Notice of Completion filing date; release the Labor and Material Bond seven (7) months after the filing date; and release the Faithful Performance Bond one (1) year after the filing date.

BACKGROUND:

On June 2, 2020, the City Council awarded a construction contract to Nationwide for the Citywide Parkway Project - Maintenance Zones 6 and 7.

The City conducts an annual capital improvement program repairing, improving, and installing existing and new concrete parkway infrastructure. The scope of work for the Citywide Parkway

Project ("Project") consists of localized reconstruction of curb and gutter, cross gutters and spandrels, sidewalks, driveway approaches, accessible ramps, new concrete sidewalks, and other work needed to complete the Project in accordance with the project specifications.

Concrete improvements located within the City's parkways and streets require ongoing repair and maintenance due to age, maturing trees, soil conditions, water intrusion, and traffic loads.

The parkway improvements are citywide, but the project focused on Maintenance Zones 6 and 7, which comprise of the City's Westside neighborhoods, south of West 19th Street and west of Newport Boulevard.

In addition, new sidewalks were installed along Mesa Drive between Orange Avenue and Club Mesa Place; along Charle Street between Bernard Street and Hamilton Street; and along Bernard Street between Maple Avenue and Harbor Boulevard.

ANALYSIS:

The work required by the contract documents was completed on August 1, 2022 to the satisfaction of the City Engineer. The final contract cost amounted to \$3,532,547. A report of the final costs is included as Attachment 1.

A summary of the costs is as follows:

Original Contract Amount:	\$3,342,325
Quantity Adjustments:	<u>\$ 190,222</u>
Final Contract Cost:	\$3,532,547

The final contract cost reflects a 5.7% increase to the original contract amount. The increase is attributable to the driveway repair work at Fire Station No. 4 and added parkway work along Bernard Street, Charle Street, Redwood Avenue, Sandalwood Street, Wake Forest Road, and West 18th Street.

As of this date, there are no Stop Notices filed against the monies due to Nationwide.



Mesa Drive



Charle Street

ALTERNATIVES:

This item is administrative in nature, and there are no alternatives to be considered.

FISCAL REVIEW:

The project was completed from available Measure “M2” Fairshare Funds (\$1,125,361), Gas Tax Funds (\$909,768), and the Capital Improvement Fund (\$1,497,418).

LEGAL REVIEW:

The City Attorney’s Office has reviewed this agenda report and approves it as to form.

CITY COUNCIL GOALS AND PRIORITIES:

This project works toward achieving the following City Council Goal:

- Strengthen the Public’s Safety and Improve the Quality of Life

CONCLUSION:

Staff recommends the City Council:

1. Accept the work performed by Nationwide Contracting Services, Inc. dba Nationwide General Construction Services (“Nationwide”), for the Citywide Parkway Project - Maintenance Zones 6 and 7, Project, City Project No. 20-07, and authorize the City Clerk to file the Notice of Completion.
2. Authorize the City Manager to release the retention monies thirty-five (35) days after the Notice of Completion filing date; release the Labor and Material Bond seven (7) months after the filing date; and release the Faithful Performance Bond one (1) year after the filing date.